

Sheet1

Date	Expected install capacity/performance				
	CPU	Disk	WAN=>Disk	Tape	Wan=>Tape
	(kSI2k)	(TB)	(MB/s)	(TB)	(MB/s)
15/10/2005	150	14.3	30	85	27
15/10/2005	SRM-Castor and LFC-local-atlas installed				
01/11/2005	VOBox-atlas installed				
01/11/2005	start deployment of Castor disk-cache expansion				
15/11/2005	Castor disk-cache expansion operational				
	150	24.5	30	85	27
15/11/2005	FTS-server-atlas installed				
01/12/2005	start deployment of Castor disk-cache expansion				
15/12/2005	Castor disk-cache expansion operational				
	150	41.5	30	85	27
01/12/2005	start deployment of 2 new tape drives 9940B				
15/12/2005	new tape drives operational				
	150	41.5	30	85	48
10/01/2006	start deployment of additional CPU				
01/02/2006	additional CPU operational				
	250	41.5	30	85	48
01/02/2006	start deployment of additional 1Gbps WAN infrastructure				
01/03/2006	new 2Gbpbs WAN infrastructure operational				
	250	41.5	60	85	48
01/04/2006	Start of SC4-setup phase				
01/04/2006	add tape capacity				
	250	41.5	60	130	48
01/08/2006	add tape capacity				
	250	41.5	60	158	48
01/11/2006	WAN: RedIRIS-G operational (10Gbps dedicated lambda)				
			300		