

US ATLAS Tier 1 SC4 Plans and Schedule

bgg 29 Sept 05

Date	Expected Install Capacity/Performance				
	CPU (kSI2K)	Disk (TB)	WAN=>Disk (MB/sec)	Tape (TB)	WAN=>Tape (MB/sec)
1-Jul-05	500	150	150	150	60
1-Aug-05	SRM, FTS, FTS server installed and operated LCF, ATLAS VObox installed				
N-Xxx-0N	As ATLAS VObox applications become available they will be installed & tested As new versions of any of above become available they will be installed & tested				
1-Nov-05	Begin procurement of expanded LAN infrastructure Begin procurement of new Tape subsystem				
15-Dec-05	Begin installation of expanded LAN infrastructure Begin installation of new Tape subsystem				
15-Jan-06	Expanded LAN infrastructure operational New Tape subsystem operational				
15-Jan-06	500	150	200	300	200
1-Apr-06	Begin CPU/dCache disk expansion procurement Begin Central disk expansion procurement				
1-May-06	Begin CPU/dCache disk expansion installation Begin Central disk expansion installation				
1-Jun-06	CPU/dCache disk expansion operational Central disk expansion operational				
1-Jun-06	1125	525	200	300	200